


Customer Part Number 228-1010-9001		CAR#: 8D-201910211		
Amphenol P/N C91-147720-16P /(PT07C-20-16P)		Date: 20191021 2020-0318 update		
Complaint Subject		D-1 Team Member:		
Leak failure& Axial load test failure Note: reference for 8D-2010905081 into 8D-201910211		Champion: Carl Chen – Sr. Quality Manager - ATZ		
D-2 Details Of Complaint		Team Leader: Cary Deng – Customer Quality Engineer		
Sep6 th , 2019 Celestica directly advised Amphenol about a connector with date code 1916 that failed leak test at Celestica. D/C:1916 Qty:1		Team Members: Kam Chen—Assy. Manager Manqun Tang—Assy. Line Leader June Zeng---Product Manager Chris France---Product Manager Lake Yong---Quality Engineer Hector Ochoa—QA Manager, Nogales Xiaolin Wu----IPQC Leader Briseida Zarate ----Customer Service DaYu Zhong---ME Jackson Liu---ME manager YouChao Liang---molding manager Beck Gong—Molding ME		
Sep 17 th , 2019 Liberty returned connector for leakage test, there are 5 connectors failure Occurrence site: Axial load test and leakage test per in Amphenol Nogales. D/C:1916 and 1932 Qty:5				
D-3. Containment Action		When	Who	Status
1-Quarantined connectors in Amphenol inventory 0 pcs C91-147720-16P in China, 0pcs in MX.		2019-9-17	Xiaolin	Completed
2- 0pcs products in transit from all Amphenol facilities to Liberty.		2019-9-17	Manqun	Completed
3- Returned 1pcs defect returned to Amphenol in Zhuhai for investigation; Received at Amphenol Zhuhai 10-11-19		2019-10-11	Cary	Completed
4- RMA to return 1pc of 1916 date code with leak failure.		2019-10-11	Hector/Carl	Completed
5-RMA to return all 389pcs in Liberty for screening (in pressure 30psi) in AIO Nogales. 384pcs passed and 5pcs failure as below. D/C1916 – 4/62 failure D/C1928 – 0/201 failure D/C1932 – 1/126 failure		2019-10-11	Hector/Carl	Completed
6-5pcs failure. The defects were supplied to Amphenol Zhuhai for Failure Analysis.		2019-10-11	Hector/Carl	Completed
D-4 Root Cause Analysis:				
1. 1916 Failure – 1pc from 9-6-19				
A - Rejected sample reviewed: We got 1pc reject from Liberty for investigation, DC 1916, under PO# 167224. After the connector was re-tested in ATZ, the leakage (little air bubble) come from between insert and shell as below showing.				
				
Note: This connector was before improvement action (D-6 CA 201905081) and 100% inspection in Amphenol Zhuhai with 96kpa (or 14psi).				
B - Disassembly the defect: The connector was disassembled as below; there is insufficient primer around leakage area. This is the same as what we analyzed in May as above.				

Customer Part Number	228-1010-9001	CAR#: 8D-201910211
Amphenol P/N	C91-147720-16P /(PT07C-20-16P)	Date: 20191021 2020-0318 update



C - Why it was escaped from sorting:

The maximum capacity of test equipment is 100Kpa with MPE +/-2% and test under 96Kpa along with not testing to 9-3353-1 may have contributed to the escape on the failure.

2. 4pcs 1916 Failure & 1pc 1932 Failure

A - Defects come from two date codes as noted as below :

Issue detail	After sorted from Amphenol Nogales	
	Axial load fails (contacts pushed out)	
Date code	1916	1932
QTY	4pcs	1pc

Amphenol Zhuhai performed a leak test on these 5pcs connectors under 30psi and detected no leakage. Therefore, a separate issue has been defined where the contacts have failed Axial Load Testing, not Leak Testing.

B - For the 5pcs connectors with DC 1916 & 1932, Axial load test failed. This is a separate issue from the 8D 201905081.

B-1 Reviewed the sample, the contact was pushed out as below after Axial Load Test.




B-2 Disassembled the connector and viewed the glue on the insert and contact.

B-2.1 Disassembled the connector;


Disassembly insert from shell

Cut off the insert to two part



Customer Part Number	228-1010-9001	CAR#: 8D-201910211
Amphenol P/N	C91-147720-16P /(PT07C-20-16P)	Date: 20191021 2020-0318 update

B-2.2 Reviewed on insert, there are glue on the insert;



B-2.3 Reviewed on Contact, there are glue on it as below;



Result: There are enough glue on insert and contacts; this is not believed to be the cause for contact pushed out from insert.

B-3 - Measured the ID of the insert and the OD of the contact.

The ID of the hole on the insert was at the high limit which the spec defined 1.55mm (.061) to 1.65mm (.063), actually it is 1.63mm to 1.65mm, there is a risk of lower retention force. The OD of the contact is in normal level, which spec define 0.066 inch to 0.070 inch, actually 0.068 inches to 0.069. The target conditions of contact and contact cavity are .066(min) on contact and .065(max) on insert are acceptable.

Note: The insert is molded at Amphenol Zhuhai.

B-4 - Cause analysis:

	1-Why→	←2-Why→	←3-Why→	←4-Why→	←5-Why→
Direct Cause	Contact was pushed back in the contact cavity from insert;	The bond between insert & shell did not keep the contact stationary for the duration of test	The contact was able to move in the contact cavity	The ID of the contact cavity is at the high limit of the spec.	
Detectability Cause	Amphenol Zhuhai could not detect the failure while Amphenol Nogales reported failure;	Amphenol Zhuhai was sampling inspection in process and Nogales for sorting these returns was 100% inspected by axial load test;	Amphenol Nogales was 100% inspecting by axial load test to follow 9-3353-1; Amphenol Zhuhai was not following 9-3353-1.		
Systemic Clause	Amphenol Zhuhai was not performing the testing per 9-3353-1 in the past	Amphenol Zhuhai did not have 9-3353-1 in our process documentation.	Amphenol Zhuhai had not been shared this process specification	There is no record of this specification being shared with Amphenol Zhuhai	

D-5C/A On Root Cause:

Failure 1: 1- To increase test pressure from 14psi to 30psi for 100% Air Leakage Test plus AQL 1.0 on Cold Temp Soak Test on next 3 lots

Failure 2: 1- To modify mold to guarantee the ID of the hole on the insert at the middle limit;

2- To test 100% of the connector assembly builds on the next 3 lots to 9-3353-1, Test Method B and attach COC data.

3- To full follow spec 9-3353-1 in Amphenol Zhuhai;

4- Amphenol Nogales to test 100% for the next 3 lots assembled at Amphenol Zhuhai to 9-3353-1, Test Method A.

5- Amphenol Nogales to scale down the testing in Action #4 above to AQL stated in 8D- 2010905081 after 3 lots with no failures, and destructive sampling on each lot has been conducted, as well as all reporting of the 100% inspection with no failures is shared with Liberty & Celestica.

D-6 Implemented Permanent Corrective Action:	When:	Who:	Follow up Result:	By:
Failure 1 1- Update WI to increase test pressure to 30PSI in Air Leakage Test and follow 9-3353-1 going forward.	10-10	DaYu	Completed	Cary D.
Failure 2 1- To modify the insert mold to the middle limit of the spec;	10-31	YouChao	Completed	
2- To added 100% of the connector assembly builds on the next 3 lots to 9-3353-1, Test Method B and COC will be attached ;	10-23	Manqun/Xiaolin	Completed	
3- To full follow spec 9-3353-1 in Amphenol Zhuhai;	10-10	DaYu	Completed	

Customer Part Number 228-1010-9001		CAR#: 8D-201910211		
Amphenol P/N C91-147720-16P /(PT07C-20-16P)		Date: 20191021 2020-0318 update		
D-7.1 Preventive Action(s) For Similar Process Root Cause Occurrences:	When:	Who:	Follow up Result:	By:
Failure 1 – Review Primer Application Process on all PT products;	10-31	DaYu	Completed	Cary D.
Failure 2 – To conduct FA (First Article) process for insert after the mold is to be modified as noted in D-5 and D-6.	11-7	Beck	Completed	
D-7.2 Preventive Action(s) For Similar Process Escape Point Root Cause(s)	When:	Who:	Follow up Result:	By:
Failure 1 – Review Leak Test conditions on all PT products;	10-31	DaYu	Completed	
Failure 2 - To update QCP, to update the ID of the insert controlling from in spec limit control to in control limit;	10-31	Lake	Completed	Cary D.
D-7.3 Systemic Prevent Recommendations:	When:	Who:	Follow up Result:	By:
Failure 1: 1-Change WI to make sure enough primer application on all PT type C connector assemblies.	10/28	Jackson L.	Completed	
2-Update Control Plan & PFMEA t for all PT type C connector assemblies.	10/28	Lake Y.	Completed	Cary D.
Failure 2: 1-To start FA process for the dimension of the insert after mold was modify;	11-7	Beck	Completed	
<i>Prepared By: Cary Deng</i>		<i>Approved By(Team leader.): Carl Chen</i>		
<i>Date: 2019-10-21 2019-10-22update</i>		<i>Date: 2019-10-21 2019-10-22update</i>		
LOTS	LOT #	QTY	Result	Remark
D-8 Team And Individual Recognition:				
☐ Effective, Close		☐ Invalidation, See Attachment.		
Confirmed By:		Approved By:		